

MIDLAND PARK SCHOOL - REFERENDUM SCHEDULE AND STATUS

SA PROJECT #	PROJECT DESCRIPTION	PLANNED BID DATE	PLANNED COMPLETION DATE	STATUS
14.184	HIGH SCHOOL AUDITORIUM UPGRADES	4/6/2015	10/30/2016	Final details are being coordinated to attempt to include as much as possible that is desired in to the budget available. Final meetings with key staff are in progress, as well as coordination with performance lighting vendors, seating vendors and others. Drawings will be complete the week of April 6th 2016.
bid package 5	New Seating, new floor finishes, removal of center walls and folding partitions, modifications to mechanical diffusers, new lighting, modifications to the entrance, light booth and sound booth			
14.188	ELECTRICAL AND CEILING UPGRADES (ALL SCHOOLS)		Complete	All upgrades are complete. Minor warranty work is in progress.
bid package 1	New fire alarm, emergency signage and lighting, selected corridor lighting, selected ceiling replacement, new sub-panels (where req'd), Gym Lighting at Godwin,			
14.189	HIGHLAND SCHOOL MECHANICAL UPGRADES		Complete	All upgrades are complete. Minor warranty work is in progress.
bid package 4	Boiler replacement, Conversion from steam to hot water, new unit ventilators and fin tube heating and controls			
14.191	HIGH SCHOOL POLE BARN		9/1/2016	The project will be awarded in April '16 to a contractor and the construction process will begin shortly.
bid package 3	New prefabricated building with a garage door and lighting to accommodate facilities equipment which is currently in the "Barn"			
14.190	FIELD UPGRADES - HIGH SCHOOL AND HIGHLAND	2/26/2015	High School Complete Highland 9/1/2016	The field work is complete at the High School, the seed is germinating and the field will need to remain unused until the Fall of '16. Th Field work at Highland School will start in the late spring/early summer 2016.
bid package 2	Upgrades to HS field, track with rubber surface to wider 400M regulation size, new bleachers, new fencing by district, new track and field locations, modifications to retaining walls. Field Upgrades at Highland, one new backstop, modifications to built in risers and new fencing. Walkway and ramp improvements (as req'd)			
15.181	DOOR REPLACEMENT PROJECT - ALL SCHOOLS	7/15/2016	12/15/2016	Drawings are in progress. The project will be bid mid to late summer '16 and the construction will continue through the '16-'17 school year, after hours.
bid package 6	Interior Doors and hardware upgraded to meet ADA at all schools, Exterior Door Upgrades at the HS and Stairwell Code Upgrades at Highland and Godwin			
16.xxx	WINDOW REPLACEMENTS - ALL SCHOOLS	11/1/2016	6/1/2017	The project will be bid in the fall of '16 and the construction will continue through the '16-'17 school year, after hours.
bid package 7	Window Replacements throughout all three schools incl Gym windows at HS			
15.184	TOILET ROOM UPGRADES - ALL SCHOOLS	3/24/2016	9/1/2016	Drawings are complete and the project is bidding the week of 3/24/16. The project includes upgrades to all multi-fixtures toilets throughout all 3 schools. Some work will be completed in the Summer of 2016 and some in the Summer of 2017.
bid package 8	Renovate Toilets throughout, meeting ADA where req'd, new plumbing fixtures, new toilet partitions, new finishes, new water fountains.			
15.182	FLOORING REPLACEMENT & ADA RAMP UPGRADES	4/1/2016	9/1/2016	Drawings are in progress and the project is bidding the week of 4/6/16. The project includes upgrades to all deteriorated or hazardous flooring throughout all 3 schools.
bid package 9	Flooring Replacements at remaining locations with hazardous materials and upgrades to Ramps to meet ADA, incl finishes and railings			
15.183	MECHANICAL UPGRADES - HS AND GODWIN	3/17/2016	10/15/2016	The project is currently in the bidding process. Work will start on the Boiler Room at Godwin School in May 2016 and continue throughout both schools until October 2016.
bid package 10	Boiler replacements, new unit ventilators and fin tube heating, new controls, AC at Gymnasium at HS			
16.xxx	CLASSROOM RENOVATIONS AT HS	TBD	TBD	This project will be completed after the Administration Offices are complete in the Barn Building on the High School property in 2017.
bid package 11	Classroom Renovations - (to coincide with admin office move)			